

ケーソン据付作業計画書

ケーソン据付作業当日 サイクルタイム

4日目 ケーソン据付

作業内容	時間	0 1 2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17																	備考																	
		0:30	1:00	1:30	2:00	2:30	3:00	3:30	4:00	4:30	5:00	5:30	6:00	6:30	7:00	7:30	8:00	8:30		9:00	9:30	10:00	10:30	11:00	11:30	12:00	12:30	13:00	13:30	14:00	14:30	15:00	15:30	16:00	16:30	
FC船移動	0:30 ~ 2:00	1:30	0:30	1:30																																外港地区 - 深芝
FC船係留	2:00 ~ 3:00	1:00	2:00	3:00																																
ワイヤーセット	3:00 ~ 5:00	2:00	3:00	5:00																																
巻上・後退	5:00 ~ 5:45	0:45		5:00	5:45																															
係留解除	5:45 ~ 6:45	1:00			5:45	6:45																														
ケーソン曳航	6:45 ~ 8:00	1:15			6:45	8:00																														深芝 - 施工場所
係留	8:00 ~ 9:00	1:00				8:00	9:00																													
前進・位置決め	9:00 ~ 10:00	1:00					9:00	10:00																												
巻下げ・据付	10:00 ~ 13:00	3:00						10:00	13:00																											
玉掛解除	13:00 ~ 14:00	1:00							13:00	14:00																										
FC船後退・係留解除	14:00 ~ 15:00	1:00								14:00	15:00																									
FC船移動	15:00 ~ 15:30	0:30									15:00	15:30																								施工場所 - 外港地区
FC船係留	15:30 ~ 16:30	1:00										15:30	16:30																							

